

Project Cost Vetting Report

Amanta
Healthcare
Limited



Table of Contents

Executive Summary	4
Scope of Work	8
Date of Inspection	8
Site Visit Pictures and Observations	8
Team of Consultants	14
Project Cost - SteriPort	15
Land	15
Civil Construction Work	15
Machineries & Equipment	21
Utilities	24
Electricals	27
QC Equipment	28
Suppliers' Credential	29
Contingency	37
Implementation schedule	37
Project Cost - SVP	40
Civil Construction Work	40
Machineries & Equipment	42
Utilities	44
Electricals	45
Supplier's Credential	45
Contingency	48
Implementation schedule	48
PO Summary	50
Comment on Capital Cost	52
Statutory Approvals for Expansion	53
Terms relating to use of this report	54



Executive Summary



Executive Summary

Name of the Company	Amanta Healthcare Limited (hereinafter referred to as 'Company' or 'AHL')						
Date of incorporation	21 th December 1994						
Constitution	Company Limited by Shares						
CIN No.	U24139GJ1994PLC023944						
Industry	Pharmaceuticals and Healthcare Industry						
Registered Office Address	8th Floor, Shaligram Corporates, C.J. Marg, Ambli, Ahmedabad, Gujarat, India - 380058						
Nature of activity	It manufactures Large Volume Parenteral (LVPs) and Small Volume Parenteral (SVPs) in six therapeutic segments.						
	Mr. Bhavesh Patel						
	Mr. Nimesh Patel						
Directors/Promoters of	Mr. Kshitij Patel						
Firm	Ms. Anjali Choksi						
	Mr. Nitin Jain						
	Mr. Pratik Gandhi						
Brief details of the Project	Amanta Healthcare Limited based in Hariyala village, Kheda, Gujarat, is expanding its production capabilities in the sterile liquid pharmaceutical sector. Presently, AHL has four LVPs manufacturing lines, which include two lines of conventional single port containers with Aseptic Blow-Fill-Seal (ABFS) technology and two lines for SteriPort products with Injection Stretch Blow Moulding (ISBM) technology. Similarly, it has three operational SVPs manufacturing lines, which includes two ABFS lines and one conventional three-piece container filling lines. The Company proposed to enhance the manufacturing of SteriPort and Small Volume Parenterals (SVPs) capacity by installation of single lines each as mentioned below; • SteriPort line of capacity 7000 Bottles per hour equivalent to 5,39,00,000 bottles per annum						
	SVP line of capacity 14,000 Bottles per house equivalent to 10,78,00,000 bottles per annum The content of a content						
	The total estimated cost of expansion is as follows						



	SteriPort line = INR 9,000 Lakhs O(R): O(R):						
	SVP line = INR 3,013.30 Lakhs						
	To fund the expansion, the Company plans to raise capital of INR 10,000 Lakhs						
	through an Initial Public Offering (IPO). The funds raised will be allocated towards						
	the following:						
	 INR 7,000 Lakhs for civil construction work and equipment, plant, and machinery for setting up a new manufacturing line for SteriPort products. 						
	 INR 3,013.30 Lakhs for setting up a new line for SVPs, including the purchase of necessary machinery and equipment. 						
	The balance portion of INR 2,000 lakhs would be met by Internal accruals of the						
	Company. The COD for the SteriPort project is 1st July 2025. The COD for SVP						
	project I st November 2025.						
Proposed Plant Location	Hariyala village, district Kheda, Gujarat						
	Existing Capacity						
	 Large Volume Parenteral (LVP) = 5,66,00,000 bottles per annum 						
	• SVP = 20,91,00,000 bottles per annum						
	• SteriPort = 6,62,00,000 bottles per annum						
Plant Capacity	Proposed Capacity						
	SteriPort line (ISBM Technology) of capacity 7000 Bottles per hour						
	equivalent to 5,39,00,000 bottles per annum						
	 SVP line of capacity 14,000 Bottles per house equivalent to 10,78,00,000 bottles per annum 						
	bottles per aimam						
	Fluid therapy - (IV Fluid)-						
	o SteriPort - 100 ML, 500 ML						
	o Form Fill Seal (FFS) – 500 ML, 1000 ML						
	Formulations —						
Product mix							
(Therapeutic Segments)	○ SteriPort – 100 ML						
(o Form Fill Seal (FFS) - 100 / 250 / 300 / 500 ML						
	• Diluents - 5 / 10 / 20 ML						
	Respules - 2.5 ML						
	• Injections - 2.5 / 5 / 10 / 20 ML						



	Ophthalmics FFS Containers - 5 / 10 ML
	The key raw materials for manufacturing the formulations are
	Dextrose Anhydrous
	Mannotol
	The other packing materials required for manufacturing are given below
	Low-Density Polyethylene (LDPE)
Raw Material	• Cap
Naw Placerial	Corrugated Box
	PP (Polypropylene) granules
	• Carton
	Lotrene FE
	Sticker
	Biaxially Oriented Polypropylene (BOPPL) Roll
	The land for the proposed expansion is already in possession of the Company. The Civil Construction work has commenced on the site and purchase orders for long lead machinery are already placed.
	The proposed SVP plant expansion includes relocating the existing raw material quarantine and storage yard to a new location. This relocation is planned to minimize any disruption to ongoing operations.
Current status	 For the new SteriPort line, construction activities have already commenced, and orders for some machinery have been placed to ensure timely project completion and alignment with the proposed commercial operations date.
	The engineering work for auxiliary machinery and utilities is presently ongoing.
	Machine layout and implementation schedule for SVP is in progress.
Estimated Project Cost	SteriPort - INR 9,000 Lakhs
•	SVP - INR 3,000 Lakhs
	Through IPO proceeds
Means of Finance	SteriPort - INR 7,000 Lakhs
	• SVP - INR 3,013.30 Lakhs



and
Internal Accruals - INR 2,000 Lakhs



Scope of Work

D&B-India has been appointed for conducting a Project Cost Vetting study for the proposed expansion Project of M/s. Amanta Healthcare Limited at Kheda, Gujarat. The scope of work was finalized as under:

- Capex Analysis
 - Assessment of land development cost
 - o Assessment of building and civil cost
 - Assessment of plant & machinery cost
 - o Assessment of reasonableness of the project cost

Date of Inspection

D&B India has conducted site visit of the Proposed project site of Amanta Healthcare Limited on I Ith December 2024. The purpose of the visit was to understand current status of implementation and to obtain information about the project.

Site Visit Pictures and Observations

The site pictures taken during the visit as shown below





Entrance for SVP products



Raw material Testing & Dedusting area



LVP production facility



LVP Sterilizer



Material mixing Tank



Raw material holding area







LVP Sterilizer



LVP manufacturing line



LVP Sterilizer




SteriPort Mahcine



Material mixing tank

SteriPort manufacturing segment





Injection Stretch Blow Molding (ISBM)

ISBM production inspection desk





Raw material & Packaging storage area

Raw material & Packaging storage area





Finished goods Quarantine Area

Proposed – Area under demolition for new SteriPort line



SVP module Labeling & packaging area



LVP module Labling & Packaging Area




LVP Mixing Units



Air Handling unit SVP



Water Treatment & distillation Unit



Existing Raw material holding for SVP

Proposed Facility



Proposed – construction for New Man entry & changing Rooms for Complete LVP & SteriPort facility



Proposed – construction for New Man entry & changing Rooms for Complete LVP & SteriPort facility



Proposed – construction for New Man entry & changing Rooms for Complete LVP & SteriPort facility



Proposed – Area to set up new SteriPort line

Source: AHL and D&B-India

The site visit observations are as follows

- The roads across the site are approximately 6 meters wide, allowing efficient movement of materials and vehicles.
- Separate entry gates for personnel and materials are provided, facilitating smooth transportation and movement.
- Adequate land is available at the existing facility for the proposed expansion. The land area was assessed
 and found sufficient to accommodate the planned developments.
- The existing facility has three segments: Small Volume Parenterals (SVP), Large Volume Parenterals (LVP), and SteriPorts manufacturing. The machinery supporting these operations appears well-maintained and operationally adequate.
- As per discussions with the onsite technical team, the proposed SVP plant expansion includes relocating
 the existing raw material quarantine and storage yard to a new location. This relocation is planned to
 minimize any disruption to ongoing operations.



- For the new SteriPort line, construction activities have already commenced, and orders for some machinery have been placed to ensure timely project completion and alignment with the proposed commercial operations date.
- At the existing LVP facility, the worker sanitization and dedusting area has been demolished to prepare
 the groundwork for installing new machinery.
- A common worker sanitization and dedusting area is under construction along the longitudinal side of the existing facility. Upon completion, this area will cater to both LVP and SteriPort operations postexpansion.
- The plant currently uses steam-based chillers, operated with steam supplied by an in-house sawdust-fired boiler. With the planned installation of new SVP and LVP lines, an increased demand for steam is anticipated. To optimize resources, the company proposes replacing the steam-based chillers with electric chillers, allowing the existing boiler to cater to the expanded operations.
- The facility currently sources water from on-premises borewells, with a delivery capacity of 1,500 m³, of which 400 m³ is currently utilized. The technical team has confirmed that this arrangement can support the additional water requirements for the planned expansion.

Team of Consultants

The Team of Consultants who have worked on the project has been mentioned below -

Mr. Ajaysingh Rajput – A Finance & engineering professional with around 17 years of experience including 15 years of experience in Project appraisal, & consultancy domain. Ajay has carried out project appraisal across industries like steel, power, textile, agriculture, pharmaceutical, hotel, real estate, infrastructure, etc. for greenfield, brownfield and restructuring projects as well as project monitoring as LIE. He also worked on market assessment, competition benchmarking, opportunity assessment for assessment and other strategic assignments to advice corporates on making investment decision in various industries like chemical, oil & gas, agriculture, etc. Prior to joining Dun & Bradstreet, Ajay was working with Mott Macdonald, project management consulting firm where he executed feasibility study, LIE and market study to advice the client and banks in taking investment decision and monitoring projects.

Mr. Swapnil Bhatkar - holds a bachelor's degree in Mechanical Engineering and MBA Finance. Work experience in Plant Design, Financial Feasibility and Management Consultancy. Professional work experience with Thyssenkrupp Gmbh, Mott Macdonald and Dun and Bradstreet Tangram in past 14 years. Domain area include Plant design, Cost Analysis, Production Bottlenecks and Business Process Reengineering (BPR). The sectors which have extensively work are steel, pharmaceutical, Metals and Auto ancillaries.

Mr. Nikhil Ramane - holds a bachelor's degree in Electronics Engineering and MBA Finance. Work experience in Corporate finance & operations division, Financial Feasibility and Management Consultancy. Professional work experience with Bharati Shipyard, Chandra Proteco Limited and Dun and Bradstreet Tangram in past 13 years. Domain area includes Cost analysis, financial appraisal preparations, Take-over & mergers financials and technical assessment, Restructuring package preparation. The sectors which have extensively work are Copper, steel & ferrochrome metals, Brewery & Distillery, Power and Paper etc.



Project Cost - SteriPort

The Project cost for SteriPort has been estimated at INR 9,000 Lakhs. The summary of the project cost has been provided in the table below:

Particulars	Total (INR Lakhs)
Land Cost	-
Civil Construction Work	2,173.79
Machineries & Equipment	4,950.53
Utilities	836.79
Electricals	242.26
Quality control Equipment	98.66
SUBTOTAL (A)	8,302.04
Contingency @ 8.41%	697.96
SUBTOTAL (B)	697.96
Total Project Cost	9,000.00

Source: Quotations as obtained by Amanta Healthcare Limited and validated by D&B-India

Land

Company is having approx. 66,000 sq. mt. of freehold Non-Agriculture land at Village Hariyala, Tal. Dist. Kheda. On this land, already construction is made of factory building and administrative block for approx. 32,000 sq. mts. Total constructable area is approx. 49,500 sq. mts. (including internal roads).

Civil Construction Work

The civil cost including utilities is approximately INR 2173.79 Lakhs. The table below shows detailed breakup of the civil cost.

s r. N	Particulars	Unit	Unit Qty	Amoun t(in lakhs)	Date	Vendor name	D&B- India Remark
	Civil work with finishes for packing material store,						
	Raw material store, Plastic (granules + cap + transfer						
	system), Finished					Hetu	
	Goods/General	As per	As per		07/08/20	constructio	Found to be
I	Quarantine	Quote	Quote	1,573.11	24	n Pvt Ltd	in order
	Civil work with finishes for						
	Bottle making, Filling -						
	Mixing Room and storage						
	room, Steriliser Area,						
	Packing Area, WFI/RO 2 /					Hetu	
	storage tanks area, Change	As per	As per		07/08/20	constructio	Found to be
2	Room ,Service Area	Quote	Quote	426.90	24	n Pvt Ltd	in order



	Civil work with finishes for						
	Utility Area Construction,					Hetu	
	DG Set	As per	As per		07/08/20	constructio	Found to be
3	Construction	Quote	Quote	35.29	24	n Pvt Ltd	in order
	Civil work with finishes for						
	Chemical/Micro/Packing/D					Hetu	
	ocu / stability, Retained	As per	As per		07/08/20	constructio	Found to be
4	Sample room	Quote	Quote	62.86	24	n Pvt Ltd	in order
	Civil work with finishes for						
	Chemical/Micro/Packing/D					Hetu	
	ocu/stability, Retained	As per	As per		07/08/20	constructio	Found to be
5	Sample room	Quote	Quote	75.63	24	n Pvt Ltd	in order
	Sub Total Civil Construc	ction Wo	rks	2,173.79			

Source: Quotations as obtained by Amanta Healthcare Limited and validated by D&B-India

Quotation received from M/s Hetu Construction Private Limited Dated August 07, 2024. Further D&B-India notes the following;

- The excavation rate considered is INR 175 per cubic meter which is found to be inline with the prevailing Industry rates in Gujarat
- PCC rate considered is INR 7,800 per cubic meter which is found to be inline with the prevailing Industry rates in Gujarat
- RCC rate for M-25 and M-20 are INR 19,880 per cubic meter and INR 21,080 per cubic meter respectively which are found to be inline with the prevailing Industry rates in Gujarat
- The TMT bars of grade Fe-500 are taken at INR 38,000 per MT which are as per present rates.
- The total civil construction area is 88,716 sq.ft. as per the BOQ and thereby the per sq.ft. construction cost for clean room is INR 2,450 per sq.ft. which is reasonable considering new cleanroom facility.

The Turnover of M/s Hetu Constructions Private Limited for FY 22 is approximately INR 400 Lakhs which is significantly low as compared to the quantum of work proposed to be given to them by AHL.

As informed by Company to D&B-India, it has verified publicly available data of the vendor, particularly GST information, which helped them to confirm the vendor's business activities as registered with GST, active status of the vendor. This step ensured them about the business activity in which vendor is engaged and weather vendor is filing its GST returns. Furthermore, it viewed the vendor's website, if available, to gain insights into their products and service offerings.


In addition to these steps, for vendors, the Company conducted a review of their information on the Ministry of Corporate Affairs (MCA) portal. This allowed them to verify the company's status and its last AGM date. The




Company has made sure that Hetu Construction Private Limited has handled projects of similar or large scale by examination of its annual report of 3 years where the Company has revenue from operations of ₹ 355.33 lakhs, ₹ 425.96 lakhs and ₹ 972.96 lakhs for the year 2021-2022, 2022-23 and 2023-24 respectively. There is a jump of almost 100% in revenue of Company, which seems promising to AHLs management. Further the Company has also seen order book for next 6 months of Hetu Construction which is more than ₹ 200 Crores (approximately, except the current civil construction order AHL).

AHL has informed D&B-India that the above justification was provide to SEBI w.r.t the same matter.

The plant layout as provided by the Company is shown below:




Proposed Site Layout




Existing LVP Plant layout





Proposed LVP Site Layout





Further to the above layout, D&B-India notes,

- The plant layout shows Compliance with regulatory requirements for classified cleanrooms (Grade A, B, C, D) and their segregation from utility and non-classified areas.
- The layout supports unidirectional flow to minimize contamination risks, separating raw materials, personnel, and finished product movement.
- The layout shows Integration with existing HVAC, purified water (PW), water for injection (WFI), and clean steam systems needs to be planned without disrupting ongoing operations.
- The Designated areas for storage of sterilized components and post-sterilization cooling and quarantine of filled products and properly designed and placed.
- The present layout also ensure that mixing tanks, holding tanks, and transfer lines are positioned to reduce product transfer distances and contamination risks.

As informed by Company, the layout for SVP is under detailed engineering process and would be finalized in coming months.



Machineries & Equipment

The list of plant and machinery cost is summarized below:

Sr.	Description	Uni t	Unit Qty	Date	Vendor name	Delivery	Validity	Amount(in Lakhs)	Remark
ı	Pretreatment & Purified Water Generation System	no.	ı	05-10- 2024	Praj Hipurity system	14-16 weeks	30-06-2025	142.62	Quotation found to be in order
2	WFI Generation Plant: Capacity: 5916 LPH @ 4 bar plant steam pressure Operation at 8 kg/cm2 plant steam pressure. 6 Column Design.	no.	ı	20/1/20 25	Pharma Lab India Private Limited	24 weeks	6 months	240.00	Quotation found to be in order
3	PSG (500 Kgs/hr) CAPACITY - 500 KG./HR PURE STEAM @ PURE STEAM (OUTPUT) : 500 KG./HR at 3kg/cm² AT 143 C. as per IP/BP/USP norms. @ INLET BOILER STEAM – Minimum 5 to 6 kg/cm² PRESSURE AT 165 C.	no.	-	09-01- 2025	Innovus Concept Private Limited	10 weeks	30-06-2025	35.00	Quotation found to be in order



i	•	i	1		1	1		1	,
4	Purified Water Distribution System	no.	I	10-05- 2024	Praj Hipurity system	14-16 weeks	30-06-2025	71.23	Quotation found to be in order
5	WFI Distribution System	no.	I	10-05- 2024	Praj Hipurity system	14-16 weeks	30-06-2025	98.59	Quotation found to be in order
6	LVP Plant Equipments Mixing, Syrup and holding Tanks	Vess els	As per Quote	29/7/24	Pharmatech Process Equipments	22-24 weeks	30-06-2025	396.50	Quotation found to be in order
7	SS 316L Filter Press	no.	I	01-09- 2025	Innovus Concept Private Limited	8-10 weeks	30-06-2025	19.00	Quotation found to be in order
8	200L Auto CIP System	no.	ı	01-09- 2025	Innovus Concept Private Limited	8-10 weeks	30-06-2025	15.00	Quotation found to be in order
9	30" Long x 1 Nos. Code-7 type Cartridge Filter Housing	no.	5	22/01/2 025	Innovus Concept Private Limited	5 week	30-06-2025	2.50	Quotation found to be in order
10	ASB 70DPW V4 SERVO - STD	no.	3	29/7/24	ASB Intenational Pvt ltd	7-9 months	30-06-2025	1,374.00	Quotation found to be in order
	70DPW-Complete 12 Cavity mold for 500ml IV Fluid PP bottle with In Built Hanger		3	29/07/2 024	ASB Intenational Pvt Itd	7-9 months	30-06-2025	546.00	Quotation found to be in order
	70DPW-Complete 12 Cavity mold for 100ml IV Fluid PP bottle with In Built Hanger		3	29/07/2 024	ASB Intenational Pvt Itd	7-9 months	30-06-2025	546.00	Quotation found to be in order

TEV Study- Final Report Page 22 of 56 February 3, 2025



11	Vacuum Transfer System (VTS) Tube Hopper Series 20 for Plastic Granules	no.	3	27/07/2 024	Prash Engimach Private Limited	14-16 weeks	30-06-2025	29.31	Quotation found to be in order
12	Filling and sealing machine	no.	I	06-06- 2024	PBL s.r.l	9 months	30-6-25	854.91	Quotation found to be in order
13	85mm Series Conveyor Closed Loop Conveyor	no.	2	01-08- 2025	Sica India	12 weeks	7 months from the date of offer	32.85	Quotation found to be in order
14	HOT WATER SPRAY STERILIZER SIZE: 2500(Ø) X 10000(D) MM	no.	I	29/07/2 024	Machin Fabrik	24 weeks	30-06-2025	211.00	Quotation found to be in order
15	SS 304 tray made of 14 swg perforated plates	no.	190	09-01- 2025	Innovus Concept Private Limited	8-10 weeks	30-06-2025	66.50	Quotation found to be in order
	SS 304 trolley made of 3 mm thick 40 mm sq. pipes	no.	21	09-01- 2025	Innovus Concept Private Limited	8-10 weeks	30-06-2025	9.45	Quotation found to be in order
	SS 304 spacers made of 40 mm sq. rod		84	09-01- 2025	Innovus Concept Private Limited	8-10 weeks	30-06-2025	0.84	Quotation found to be in order
	For 100 ml (70 long for 20 mm ht. difference)		84	09-01- 2025	Innovus Concept Private Limited	8-10 weeks	30-06-2025	0.84	Quotation found to be in order
	For 1000 ml (190 long for 142 mm ht. difference)		84	09-01- 2025	Innovus Concept Private Limited	8-10 weeks	30-06-2025	1.34	Quotation found to be in order
16	Packing Line Machineries	Line	5	29/07/2 024	SHRI BALAJI PACKING MACHINE	3 -4 months	12 months	133.75	Quotation found to be in order

TEV Study- Final Report Page 23 of 56 February 3, 2025



17	3.0 TONNE POWERED PALLET TRUCK GPPT 3000	no.	4	01-09- 2025	Radix	4 - 6 weeks	30-06-2025	21.62	Quotation found to be in order
18	Godrej Pallet Truck Model GPT 2500 W	no.	5	01-09- 2025	Radix	Ex stock available	30-06-2025	1.22	Quotation found to be in order
19	Ceiling Suspended Vertical LAF	no.	2	24/01/2 025	Fabsafe Technologies private limited	8-9 weeks	6 months from the date of offer	28.59	Quotation found to be in order
20	Pass boxes		2	24/01/2 025	Fabsafe Technologies private limited	8-9 weeks	6 months from the date of offer	4.81	Quotation found to be in order
21	Roto Pallets	no.	450	21/01/2 025	Nilkamal Limited	3-4 weeks	30-06-2025	18.16	Quotation found to be in order
22	Pine Wooden Pallets	no.	2000	01/08/2 025	Shree keshar trading co	not found	30-06-2025	35.86	Quotation found to be in order
23	Dispening Booth and Sampling booth		ı	24/01/2 025	Fabsafe Technologies private limited	8-9 weeks	6 months from the date of offer	13.05	Quotation found to be in order
Sı	Sub Total Plant and Machineries							4,950.53	

Source: Quotations as obtained by Amanta Healthcare Limited and validated by D&B-India

Utilities

The quotation received for Utilities are as given below:

Sr.n o	Particulars	Unit	Unit Qty	Date	Vendor name	Delivery	Validity	Amount in Quotation(in lakhs)	Remark
-----------	-------------	------	----------	------	-------------	----------	----------	-------------------------------	--------

_		_			_	_	_	_	_
ı	WATER SOFTENING PLANT CAP: 400 M3 / REGENRATI ON @ 30.0 M3/HR	no.	2	09/01/2025	Rollce Manufacturing Pvt Ltd	6-8 weeks	24-26 weeks from the date of order	19.20	Quotation found to be in order
2	HVAC-LVP - Air Handling Units	AHU	As per Quote	17/01/2025	Airmax Gujarat Pvt Ltd	10-12 weeks	30-6-25	350.00	Quotation found to be in order
3	MACWIN MAKE HORIZONTA L CENTRIFUG AL MONOBLOC K PUMP	no.	15	08/01/2025	Macwin Engineers	l week	30-06-2025	10.95	Quotation found to be in order
4	Design, detailed engineering (including G.A. drawings), supply, Installation & Commissionin g of Mechanical & Electrical equipment as listed in our offer, Supply of piping	no.	I	31/07/2024	Alep Management LLP	8-10 Weeks	30-06-2025	49.00	Quotation found to be in order

TEV Study- Final Report Page **25** of **56** February 3, 2025

	with valves and fittings, Supply of Electrical components and instrumentatio n including panel and Internal cabling etc.								
5	HIGH PRESSURE OIL FREE AIR COMPRESSO R	no.	I	24/01/2025	Indo-Air Compressor Pvt Ltd	6-8 weeks	6 months from the date of order	40.75	Quotation found to be in order
6	520TR Design Capacity Water- Cooled VFD Screw Chiller	no.	3	08/01/2025	Trane Technologies India Pvt Ltd	14-16 weeks	180 days	258.34	Quotation found to be in order
7	Water Cooled Water Chiller – 100 TRModel– KACWWSC- 100W-R134a	no.	I	17/01/2025	Konsciousauxich ill	4-8 weeks	6 months from the date of order	24.51	Quotation found to be in order
8	SS 316L Heat exchanger of 80.0M ²	no.	I	09/01/2025	Innovus Concept Private Limited	8-10 Weeks	6 months from the date of order	39.00	Quotation found to be in order
9	WATER TANK HDPE TANK IOKL	no.	I	01/01/2025	Shri Hari Hardware	not found	6 months from the date of order	1.15	Quotation found to be in order

TEV Study- Final Report Page 26 of 56 February 3, 2025



10	Cooling Tower	no.	5	30/07/2024	Himgiri FRP Cooling Towers Private Limited	8-10 Weeks	30-6-25	33.69	Quotation found to be in order
11	CS Air Receiver having capacity 5000Ltr	no.	2	17/01/2025	Reliable Fabricator	6-8 weeks	30-06-2025	10.20	Quotation found to be in order
	Sub Total Utilities							836.79	

Source: Quotations as obtained by Amanta Healthcare Limited and validated by D&B-India

Electricals

The quotation received for Electricals is as given below:

SR.NO	Particulars	Unit Qty	Date	Vendor name	Delivery	Validity	Amount found in Quotation(in lakhs)	Remark
ı	PCC Panels	As per Quote	08/01/2025	Patel Electric	8-12 weeks	6 months from the date of offer	108.47	Quotation found to be in order
2	Transformer - 2000 KVA-LEVEL-I / I I /0.415 kV with OLTC	I	21/01/2025	KV Transpower Industries	8 weeks	6 months from the date of offer	31.75	Quotation found to be in order



3	UPS,Battery & Servo Stabillizer	ı	09/01/2025	Proton Power Products	4-6 weeks	2025-06-30	27.56	Quotation found to be in order
4	Motors - 2880 RPM 3PH TEFC IE2 FOOT I	5	01/01/2025	Prakash Electric stores	Ex stock available	6 months from the date of offer	2.33	Quotation found to be in order
5	Fixtures	As per Quote	10/01/2025	Yamuna Industries	08 October 2024	6 months from the date of offer	16.91	Quotation found to be in order
6	Cabelling	As per Quote	01/07/2025	Adishwar Electricals	10-15 days	2025-06-30	55.24	Quotation found to be in order
	Sub Total Electricals					242.26		

QC Equipment

SR.N O	Particul ars	Un it	Un it Qt y	Date	Vendor name	Delive ry	Validity	Amount found in Quotation(in lakhs)	Remark
-----------	-----------------	----------	---------------------	------	-------------	--------------	----------	-------------------------------------	--------



Sub T	otal QC Eq	uipme	ents					98.66	
3	Glasswar es			21/1/202 5	Scientific sales Research Chemicals Pvt Ltd	7-10 days	6 months	3.76	Quotation found to be in order
2	HPLC		2	03/08/20 24	Spinco	4-5 weeks	2025-06- 01	52.00	Quotation found to be in order
I	Stability chamber		4	08/01/20 25	Kesar Control system	6-7 weeks	2025-06- 30	42.90	Quotation found to be in order

Suppliers' Credential

Profile of supplier for plant & Machinery, Utilities, Electrical Expenses, QC Equipment are as follows:

Vendors Name	Vendors Profile	Value as per the Quotations given
Praj HiPurity Systems Limited	Praj HiPurity Systems Limited was incorporated on October 22, 2007. The Company specializes in providing high-purity water systems and solutions for the	INR 312.45 Lakhs



Vendors Name	Vendors Profile	Value as per the Quotations
		given
	pharmaceutical, biotechnology, and related industries. It operates out of its office in	
	Mumbai, Maharashtra, and is known for delivering innovative and sustainable	
	technologies tailored to meet industry standards. The annual turnover of	
	Company in FY24 is INR 303.29 Crore.	
	Pharmalab India Private Limited was established on January 25, 2006. The Company	
Plant III II Brown II wall	focuses on manufacturing special-purpose machinery, including equipment for the	IN ID 2404 44
Pharmalab India Private Limited	pharmaceutical industry. Its headquarters is located in Mumbai, Maharashtra, and it	INR 240 Lakhs
	serves clients in diverse sectors by offering high-quality engineered solutions.	
	Innovus Concept Private Limited was incorporated on December 17, 2021. The	
Innovus Concept Private Limited	Company specializes in the manufacture of domestic appliances. It is based in	INR 479.93 Lakhs
	Ahmedabad, Gujarat, India.	
	Pharmatech Process Equipment, established in 1986, is a subsidiary of Pharmalab India	
	Pvt. Ltd. The Company specializes in designing and manufacturing process equipment	
	for pharmaceutical plants, offering turnkey solutions for liquid processing plants,	
	including inter-connecting piping and automation systems. Their product range	
Pharmatech Process Equipment	includes bioprocess injectable vessels, CIP and SIP systems, and liquid oral	396.49 Lakhs
	manufacturing plants. Pharmatech has significantly contributed to the growth of the	
	pharmaceutical industry by investing in innovative technology and equipment	
	designed to augment efficiencies and profitability.	
	Leistung Engineering Private Limited, established in 2010, specializes in providing	
Leistung Engineering Private Limited	filtration systems and valves for various industries, including food, pharmaceuticals,	INR 4.10 Lakhs
	beverages, cosmetics, bioscience, water treatment, dairy, healthcare, and chemicals.	

TEV Study- Final Report Page **30** of **56** February 3, 2025



Vendors Name	Vendors Profile	Value as per the Quotations given
	ASB International Pvt. Ltd. is a manufacturer of PET bottle molding machinery. The	8
ASB International Pvt. Ltd	,	INR 2466 Lakhs
	annual turnover of Company in FY24 is INR 907.46 Crore.	
	Prash Engimach Private Limited, founded in 2000, focuses on manufacturing	
Prash Engimach Private Limited	pharmaceutical processing equipment, such as vibro sifters, and offers precision parts	INR 38.18 Lakhs
	and assembly services.	
	PBL s.r.l., established over 45 years ago, provides custom automation technologies	
PBL s.r.l	for the pharmaceutical, consumer, and healthcare sectors, including inspection	INR 884.45 Lakhs
	machines for ready-to-fill containers	
	Sica India specializes in providing downstream machinery for the plastic pipe	
Sica India	extrusion industry, including cutting and chamfering machines, belling machines, and	INR 32.84 Lakhs
	SWR socketing machines.	
Machinfabrik	Machinfabrik, established in 1984, offers sterilization, disinfection, and cleaning	INR 211 Lakhs
Machinabrik	solutions for the life science, healthcare, and food industries	IINN ZII LAKIIS
	Shri Balaji Packing Machine, founded in 2018, manufactures automatic packaging	
Shri Balaji Packing Machine	machines and integrated packaging solutions for global customers.	INR 147.45 Lakhs
D. II	Radix provides multifamily data analytics and insights to inform property management	INID 27 75 L LL
Radix	decisions, including market insights and financial scenario analysis.	INR 36.75 Lakhs
	Fabsafe Technologies Private Limited, incorporated on February 8, 2010, is involved	
	in the manufacture of other fabricated metal products and metalworking service	INID EE CO. L. L.
Fabsafe Technologies Private Limited,	activities.	INR 55.83 Lakhs

TEV Study- Final Report Page **31** of **56** February 3, 2025



Vendors Name	Vendors Profile	Value as per the Quotations		
Vendors Harrie	Vendors Frome	given		
Nilkamal Limited	Nilkamal Limited established on December 5, 1985, is a Mumbai based company	INR 18.16 Lakhs		
TVIIKaillai Liilliteu	specialising in plastic products manufacturing.	IIVIX 10.10 Lakiis		
Shree Keshar Trading Co	Shree Keshar Trading Co. operates in the miscellaneous nondurable goods	INR 37.65 Lakhs		
Siliee Resilai Trading CO	merchant wholesalers sector, providing special food services.	IIVIN 37.03 Laniis		
	Incorporated on October 6, 2020, Rollce Manufacturing Pvt Ltd is a private			
Rollce Manufacturing Pvt Ltd	Company based in Ahmedabad, Gujarat, India. The Company specializes in the	INR 19.20 Lakhs		
	manufacture of machinery and equipment.			
	Established on February 24, 1987, Airmax Gujarat Pvt Ltd is a private Company			
Airmax Gujarat Pvt Ltd	located in Ahmedabad, Gujarat, India. The Company is engaged in the	INR 525 Lakhs		
Airmax Gujarat FVt Ltd	manufacturing of television and radio transmitters and apparatus for line telephony	IINN 323 LAKIIS		
	and line telegraphy			
	Macwin Engineers is a Company based in Maharashtra, India. The Company is			
	involved in manufacturing metalworking machinery, office furniture, and providing			
Macwin Engineers	business support services, particularly related to industrial equipment. Macwin	INR 15.03 Lakhs		
	Engineers is recognized for its involvement in the industrial sector, offering various			
	machinery and equipment solutions.			
	Alep Management LLP was incorporated on July 16, 2020. The Company is based in			
	Ahmedabad, Gujarat, India, and specializes in environmental consultancy, offering			
Alep Management LLP	solutions related to pollution control, wastewater management, and manufacturing			
	equipment such as Effluent Treatment Plants (ETP), Sewage Treatment Plants (STP),			
	and Zero Liquid Discharge systems.			

TEV Study- Final Report Page **32** of **56** February 3, 2025



Vendors Name	Vendors Profile	Value as per the Quotations given
Indo-Air Compressor Pvt Ltd	Indo-Air Compressor Pvt Ltd was incorporated on June 9, 1999. The Company	INR 40.75 Lakhs
	specializes in the manufacturing of air compressors and related systems, catering to	
	industrial applications. They offer a variety of products, including rotary screw	
	compressors, reciprocating air compressors, and air dryers. Based in Ahmedabad,	
	Gujarat, India, Indo-Air Compressor Pvt Ltd serves a wide range of industries	
	requiring reliable and energy-efficient compressed air solutions.	
	Trane Technologies India Pvt Ltd was incorporated on October 9, 1995. The	INR 250.93 Lakhs
	Company specializes in providing climate control solutions, including heating,	
	ventilation, and air conditioning (HVAC) systems. Trane Technologies is known for	
Trane Technologies India Pvt Ltd	its energy-efficient and sustainable products and services, catering to residential,	
	commercial, and industrial sectors. The Company is located in Bengaluru,	
	Karnataka, India, and is a part of Trane Technologies, a global leader in sustainable	
	climate solutions.	
	Konsciousauxichill is established in the year 2016. It is into Manufacturing and	
Konsciousauxichill	servicing high-end plastic auxiliary equipment, including industrial chillers, dryers,	INR 24.51 Lakhs
	and conveying solutions.	
Shri Hari Hardware	Shri Hari Hardware is a partnership firm established on July 1, 2017. Shri Hari	
	Hardware specializes in the retail and wholesale distribution of hardware products,	INR 1.15 Lakhs
	including ball valves, hex flange bolts, and graphite ropes.	
Himgiri FRP Cooling Towers Private Limited	Himgiri FRP Cooling Towers Private Limited was incorporated on May 1, 2020	
	based in Mumbai. The Company specializes in the manufacture of FRP (Fiberglass	INR 39.81 Lakhs
	Reinforced Plastic) cooling towers, which are essential for heat dissipation in	

TEV Study- Final Report Page **33** of **56** February 3, 2025



Vendors Name	Vendors Profile	Value as per the Quotations given
	various industrial processes. Their products are utilized across sectors such as	
	power generation, chemical processing, and HVAC systems.	
	Reliable Fabricators LLC was established in 1988 in Dubai, United Arab Emirates.	
	The Company specializes in the design, fabrication, and supply of structural and	
Reliable Fabricators LLC	non-structural steel works, including architectural and decorative mild steel and	INR 10.20 Lakhs
	stainless-steel works, oilfield and drilling equipment, storage tanks and vessels,	
	machining works, and galvanized products.	
	Patel Electric Company Private Limited was incorporated on January 21, 1946, in	
Patel Electric Company Private Limited	Mumbai, Maharashtra, India. The Company is involved in architectural, engineering,	INR 108.47 Lakhs
	and other technical activities.	
KV Trans Power Industries	KV Trans Power Industries was incorporated on 2014 in Gujarat, India. The	
	Company is involved in Manufacturing and supplying oil-cooled transformers, dry-	INR 31.75 Lakhs
	type transformers, core assemblies, and related transformer parts.	
Proton Power, Inc.	Proton Power, Inc.was incorporated on 2005 in US. The Company is involved in	
	developing renewable energy systems designed to produce inexpensive hydrogen	INR 27.56 Lakhs
	on demand from biomass and waste sources.	
Prakash Electric Stores	Prakash Electric Stores is a longstanding Company specializing in electric motors	
	and related products. Established in 1960, they have been authorized dealers of	INR 4.66 Lakhs
	Crompton Greaves in Gujarat.	
Adishwar Electricals	Adishwar Electricals is a private Company incorporated on November 5, 2015, in	
	Bangalore, Karnataka, India. the Company is associated with the electrical	INR 55.24 Lakhs
	equipment and cables supply.	

TEV Study- Final Report Page **34** of **56** February 3, 2025



Vendors Name	Vendors Profile	Value as per the Quotations given
Kesar Control system	Kesar Control Systems is engage in manufacturing of pharmaceutical and scientific equipment which is established in the year 2007 located at Gujarat	INR 42.9 Lakhs
Spinco	Spinco Biotech offers entire range of products under five strategic business units—Chromatography, Mass Spectrometry, Life Science, Lyo & Lab Products and Chemistry and Consumable Products – providing end-to-end solutions with technical expertise., Chromatography, Process Technology, and Bioresearch, which is incorporated in 1981 at Tamilnadu.	INR 52 Lakhs
Scientific sales Research Chemicals Pvt Ltd	Scientific sales Research Chemicals Pvt Ltd is a Private incorporated on 06-11-2017 registered at Gujarat. It is a leading distributor of Lab Chemicals, glassware, Plasticware, Consumables, etc.	INR 3.76 Lakhs

Source: AHL



Further to the above table D&B-India notes

	Comments on P&M, Utilities, Electrical Expenses, QC Equipment	
Document Validated	Documents validated from the Budgetary quotations: 1. Praj Hipurity System 2. Pharma Lab India Private Limited 3. Innovus Concept Private Limited 4. Leistung Engineering Private Limited 5. ASB International Pvt Itd 6. Prash Engimach Private Limited 7. PBL s.r.I 8. Sica India 9. Machin Fabrik 10. SHRI BALAJI PACKING MACHINE 11. Radix 12. Fabsafe Technologies private limited 13. Nilkamal Limited 14. Shree keshar trading co 15. Pharmatech Process Equipment 16. Rollce Manufacturing Pvt Ltd 17. Airmax Gujarat Pvt Ltd 18. Macwin Engineers 19. Alep Management LLP 20. Indo-Air Compressor Pvt Ltd 21. Trane Technologies India Pvt Ltd 22. Konsciousauxichill 23. Shri Hari Hardware 24. Himgiri FRP Cooling Towers Private Limited 25. Reliable Fabricator 26. Patel Electric 27. KV Transpower Industries 28. Proton Power Products 29. Prakash Electric stores 30. Adishwar Electricals 31. Kesar Control system 32. Spinco 33. Scientific sales Research Chemicals Pvt Ltd	
Quotations Received	The Company has obtained quotations for 100% by value of Plant and machinery, Utilities, Electrical expenses and QC equipment.	
Comparative Study of Quotation & technology of different machinery suppliers	Based on the review of quotations, D&B-India opine that the vendors selected by Company are reputed and renowned. Further as per the budgetary quotations shared by the Company the delivery period is 24 weeks for long lead item and thereby the construction period for the Project is taken as 15 months from April 2024.	
Suitability of the Technology	Existing Technology with knowhow available with Company	
Adequacy of Plant & Machinery	The technology chosen by the Company is well established and suitable for the proposed project.	



Technical arrangements/
Technical Know How

Inhouse

Source: D&B-India

Contingency

The contingency rate has been assumed at 8.41% of Sub Total (A) cost of project cost which is INR 697.96 Lakhs. This is will be utilized to absorb the fluctuation in hard cost arising due to exchange rate variation or incidence of any unforeseen cost.

Implementation schedule


The implementation schedule of SteriPort is given below.

SteriPort Expansion Activities	Start Date	End Date
Basic & Detailed Engineering	Apr-24	Sep-24
Approvals and Clearances	Apr-24	Dec-24
Building and Civil Works	Apr-24	May-25
Ordering of Plant and Machinery	Jun-24	Feb-25
Receipt of Plant and Machinery	Feb-25	May-25
Erection of Plant and Machinery	Feb-25	May-25
Trail Runs and Commissioning	Jun-25	Jun-25
Commercial Production	Jul-25	

Source: AHL

D&B-India has been informed that the IPO funds would be available by March 2025. The ordering of machinery and civil work has commenced through internal accruals.

In case of any delay in Financial closure or receipt of funds through IPO the Company will either continue the Project execution through internal funds or defer the COD accordingly.





Sr. no.	Equipments	Delivery Period / Duration	Mar-24	Apr-24	May-24	Jun-24	Jul-24	Aug-24	Sep-24	Oct-24	Nov-24	Dec-24	Jan-25	Feb-25	Mar-25	Apr-25	May-25	Ju
3	Sterilizer	6 months					1	1			1							
	URS float to vendors	Completed					1										Installatio	
	Ouotation Received & comparision	24 days															Commisio	ning
	Finalization & float the PO	10 days					I	I					I	İ		1		
4	Packing Line Machineries	3-4 months		T		·	T	T			7	·						
	URS float to vendors	Completed					İ										Installatio	on 8
	Quotation Received & comparision	7 days					1										Commisio	nine
	Finalization & float the PO	10 days					1							Î		1		
5	Bottle making machine	5-7 months		r	r		7	7		T						TH2COMOTH.		-
	Finalization & float the PO	10 days																
6	Granules transfer system	3-4 months		r		r	7	7		7	γ	r						+
	URS / Requirements float to vendors	Completed				ļ	†	†	!		†				Installation &			1
	Quotation Received & comparision	8 days					1							!	Commisioning			1
	Finalization & float the PO	5 days					1	İ			1							1
7	CRP panel	2-3 months		·		·	·	7		,	T	ī	·	······				+
	URS / Requirements float to vendors	7 days		ļ		ļ	·	 	ļ		i	ļ	-					+
	Quotation Received & comparision	15 days					·	 	ļ					Installat	ion & Commisioning			+
	Finalization & float the PO	5 days					·	†										1
								1		1		i		·				
8	HVAC (Ducting, piping, AHUs, filters, grill, exhaust, AC, etc.)	3-4 months																1
	URS / Requirements float to vendors	7 days				1	1	1	1			1			Installation & Com	nisioning		1
	Ouotation Received & comparision	15 days					1	1	1		1			l		-		1
	Finalization & float the PO	5 days				1	1	1	1		1			1				1

Sr. no.	Equipments	Delivery Period / Duration	Mar-24	Apr-24	May-24	Jun-24	Jul-24	Aug-24	Sep-24	Oct-24	Nov-24	Dec-24	Jan-25	Feb-25	Mar-25	Apr-25	May-25	Ju
9	Air Compressor (HP+LP)	4-5 months			T		7		r	1	7	1						1
	URS / Requirements float to vendors	6 days			İ		İ			-		!			ion & Commisioning			1
	Quotation Received & comparision	13 days			1		1							Installat	ion & Commisioning			1
	Finalization & float the PO	5 days			I		I				1			1				1
10	Chiller	4 months			T		1		T	1	T							
	URS / Requirements float to vendors	6 days										!		T	l 0 Cl-ll			1
	Quotation Received & comparision	13 days										-		Installat	ion & Commisioning			1
	Finalization & float the PO	5 days			İ		I			İ	İ			1				1
11	Cooling Tower	2 months			T		1		T	1	T	1						-
	URS / Requirements float to vendors	6 days					1			1	1	1		1	Installation & Com			
	Quotation Received & comparision	13 days													installation & Com	misioning		
	Finalization & float the PO	5 days			I					I	I			I				
12	Dryer	3 months			T		7		r	1	Υ	1						+
	URS / Requirements float to vendors	6 days													ion & Commisionina			
	Quotation Received & comparision	13 days								1				Installat	ion & Commisioning			
	Finalization & float the PO	5 days			L		1			L	1]				
13	Transformer	2 months			I		T			T	T	T	1	T	1			1
	URS / Requirements float to vendors	6 days													Installation & Com			1
	Quotation Received & comparision	13 days													Installation & Com	misioning		1
	Finalization & float the PO	5 days			L		I			I	I			I]			J
14	D.G.Set	2 months			1		T		·	T	T	T	T	T	1			
	URS / Requirements float to vendors	6 days			ļ		1			1	1	1					Installation &	
	Quotation Received & comparision	13 days			1		T			[T				Commisioning	
	Finalization & float the PO	5 days			T		1		[T	T		I					

_		Delivery																-
Sr. no.	Equipments	Period / Duration	Mar-24	Apr-24	May-24	Jun-24	Jul-24	Aug-24	Sep-24	Oct-24	Nov-24	Dec-24	Jan-25	Feb-25	Mar-25	Apr-25	May-25	Ju
15	Distilliation Column / VC	6-7 months		·			T					1		1				+
	URS / Requirements float to vendors	Completed									7			1	Installation & Com			1
	Ouotation Received & comparision	13 days													Installation & Com	misioning		
	Finalization & float the PO	5 days					I				I			İ	1			
18	PSG (500 Kgs/hr)	3 months		ſ			1		[T	1		1				-
	URS / Requirements float to vendors	Completed					1				1	1			Installation & Com			1
	Ouotation Received & comparision	13 days									1				Installation & Com	misioning		
	Finalization & float the PO	5 days					I				I				1			1
19	P W Storage & Distribution skid	3 months					Τ				τ	1	Ţ					-
	URS / Requirements float to vendors	Completed					İ				1	!			Installation & Com			
	Ouotation Received & comparision	13 days					1								Installation & Com	misioning		
	Finalization & float the PO	5 days					1				1	1			1			
20	WFI Storage & Distribution skid	3 months		·			T		·		T	1						
	URS / Requirements float to vendors	Completed									†	!		1	Installation & Com			
	Quotation Received & comparision	13 days													Installation & Com	misioning		
	Finalization & float the PO	5 days									1				1			
21	Electrical Panels	2-3 months					T		[7	1						-
	URS / Requirements float to vendors	6 days					1				1	1		Y4-11-4	tion & Commisioning			
	Ouotation Received & comparision	13 days									1			Installat	ion & Commisioning			
	Finalization & float the PO	5 days					I				I			1				
22	MS Piping with installation & eraction	4 months					τ				Υ	1						-
	Ouotation Received & comparision	13 days		ļ			İ				1			Ins	tallation & Commision	ning		1
	Finalization & float the PO	5 days					1				·					_		7



5r. 10.	Equipments	Delivery Period / Duration	Mar-24	Apr-24	May-24	Jun-24	Jul-24	Aug-24	Sep-24	Oct-24	Nov-24	Dec-24	Jan-25	Feb-25	Mar-25	Apr-25	May-25	Ju
23	SS pipings with installation & eraction	3 months													Installation & Con	ımisionina		
	Quotation Received & comparision Finalization & float the PO	13 days													Instantation & Con	illisioning		
	Finalization & float the PO	5 days					L											F
24	Other pipings with installation & eraction	2 months															Installation & Commissioning	

The detail engineering of the Project is completed. Building and civil works will proceed from April 2024 to May 2025. The ordering of plant and machinery is set for June 2024 to February 2025, with receipt scheduled between February 2025 and May 2025. Erection will occur in February 2025 and May 2025, followed by trial runs and commissioning in June 2025. The target for commercial production is 1st July 2025.



Project Cost - SVP

The Project cost for SteriPort has been estimated at INR 3,013.30 Lakhs . The summary of the project cost has been provided in the table below:

Particulars	Total (INR Lakhs)
Land Cost	-
Civil Construction Work	139.38
Machineries & Equipment	2,620.74
Utilities	232.85
Electricals	20.33
SUBTOTAL (A)	3,013.30
Contingency @ 0%	-
SUBTOTAL (B)	-
Total Project Cost	3,013.30

Source: Quotations as obtained by Amanta Healthcare Limited and validated by D&B-India

Civil Construction Work

The civil cost including utilities is approximately INR 139.38 Lakhs. The table below shows detailed breakup of the civil cost.

Sr. no	Particulars	Unit	Unit Qty	Amount(i n lakhs)	Date	Vendor name	Remark
	Packing Material Store	Sq. Mtr					
ı	Raw Material Store(20 GQ+20 FG)	Sq. Mtr	As per Quot e	57.98	07/08/ 2024	Hetu Construction Pvt Ltd	Quotation found to be in order
	Plastic ,transfer system, dispensing area	Sq. Mtr					



Sr. no	Particulars	Unit	Unit Qty	Amount(i n lakhs)	Date	Vendor name	Remark
	Retained Sample Room	Sq. Mtr					
	Finished Goods/General Quarantine	Sq. Mtr					
	Filling - Mixing Room	Sq. Mtr					
	Sterliser Area	Sq. Mtr					
2	Distillation area	Sq. Mtr	As per Quot	76.54	07/08/ 2024	Hetu Construction	Quotation found to be in order
	Packing area	Sq. Mtr	е			Pvt Ltd	
	Change Room	Sq. Mtr					
	Service Area	Sq. Mtr					
3	prod/packing Office	Lum psum	As per Quot e	4.87	07/08/ 2024	Hetu Construction Pvt Ltd	Quotation found to be in order
	Sub Total Civil Construction Works			139.38			

Source: Quotations as obtained by Amanta Healthcare Limited and validated by D&B-India

Quotation received from M/s Hetu Construction Private Limited Dated August 07, 2024. Further D&B-India notes the following;

- The excavation rate considered is INR 175 per cubic meter which is found to be inline with the prevailing Industry rates in Gujarat
- PCC rate considered is INR 7,800 per cubic meter which is found to be inline with the prevailing

industry rates in Gujarat



- RCC rate for M-25 and M-20 are INR 19,880 per cubic meter and INR 21,080 per cubic meter respectively which are found to be inline with the prevailing Industry rates in Gujarat
- The TMT bars of grade Fe-500 are taken at INR 38,000 per MT which are as per present rates.
- The total civil construction area is 50,841 sqft as per the BOQ and thereby the per sqft construction cost for clean room is INR 274 per sqft which is reasonable. The construction cost for SVP project is lower than SteriPort due to following reasons;
 - The existing structure, including foundations and walls, is reused with minor adjustments to accommodate additional loads or space requirements, significantly reducing civil engineering costs.
 - Existing classified cleanroom spaces remain intact, and only new areas are constructed to meet compliance, minimizing material and labour costs.
 - Only additional areas need new flooring and wall panelling, reducing material and installation expenses.

Machineries & Equipment

The list of Imported plant and machinery cost for expansion of Amanta Healthcare Limited manufacturing unit is summarized below:

Sr. no	Decsription	Unit	Unit Qty	Date	Vendor name	Deliv ery	Valid ity	Amoun t	Remark
	RO/EDI Plant (3 LPH)	no.	As per Quote	17/01/2 025	Innovus Concept Private Limited	10-12 week s	30- 06- 2025	39.30	Quotation found to be in order
	WFI Generation Plant with Capacity:1000 LPH, Model:1000	no.	I	09/01/2 025	Innovus Concept Private Limited	8-10 week s	30- 06- 2025	60.00	Quotation found to be in order
	P W Storage(2000)	no.	1	19/01/2 025	Innovus Concept Private Limited	8-10 week s	30- 06- 2025	32.74	Quotation found to be in order
I	WFI Storage(2000)	no.	I	19/01/2 025	Innovus Concept Private Limited	8-10 week s	30- 06- 2025	53.42	Quotation found to be in order



	Mixing, and holding Tanks (2200 ltrs)	Vesse Is	2	09/01/2 025	Innovus Concept Private Limited	10-12 week s	30- 06- 2025	90.00	Quotation found to be in order
2	CIP/SIP system	no.	I	09/01/2 025	Innovus Concept Private Limited	8-10 week s	30- 06- 2025	15.00	Quotation found to be in order
3	Pumps and instrumentatio ns	lot	I	22/01/2 025	CAS Pvt Ltd	6-8 week s	30- 06- 2025	34.05	Quotation found to be in order
4	Filter Housing	no.	3	22/01/2 025	Innovus Concept Private Limited	5 week s	30- 06- 2025	4.10	Quotation found to be in order
5	Homogini ser or inline mixer	no.	-	17/01/2 025	IKA	8-10 week s	6 mont h from the date of offer	31.10	Quotation found to be in order
6	Granules transfer system	no.	1	27/07/2 024	Prash Engimach Private Limited	14-16 week s	30- 06- 2025	8.87	Quotation found to be in order
7	Weiler 640 model 2/2.5/3/5 ml	no.	ı	06/01/2 025	Weiler Engineerin g Inc	8-10 mont hs	6 mont h from the date of offer	2,213.38	Quotation found to be in order
8	Packing Line Machineries	Line	I	29/07/2 024	Shri Balaji Packing Machine	3-4 mont hs	12 mont hs	13.70	Quotation found to be in order
9	Hydraulic Pallet Truck	no.	I	09/01/2 025	Radix	4-6 week s	30- 06- 2025	5.41	Quotation found to be in order
10	Stacker	no.	I	09/01/2 025	Radix	6-8 week s	30- 06- 2025	8.50	Quotation found to be in order
11	Dispensing Booth	no.	I	02/08/2 024	Fabsafe Technologi es Pvt ltd	8-9 week s	6 mont hs	5.93	Quotation found to be in order
12	Pallets	no.	100	01/08/2 025	Shree Keshar Trading co	Not found	30- 06- 2025	1.79	Quotation found to



								be in order
13	Leminar Air Flow (S/D Booth)	1	02/08/2 024	Fabsafe Technologi es Pvt Itd	8-9 week s	6 mont hs	3.45	Quotation found to be in order
	b Total Plant I Machineries						2,620.74	

Utilities

The quotation received for Utilities is as given below:

	Particular	<u>Uni</u>	<u>Uni</u>						
SR. N O	<u>s</u>	<u>t</u>	t Qt Y	Date	Vendor name	Deli very	Validity	Amount in Quotation	Remark
I	Air Handling Units only		As per Qu ote	01/08/2 024	Airmax Gujarat Pvt Ltd	10- 12 week s	6 months from the date of order	175	Quotation found to be in order
2	SS 316 L Piping (Product Piping)	Lu mps um	100	09/01/2 025	Mechpur e Industrie s Pvt Ltd	not foun d	6 months from the date of order	15.65	Quotation found to be in order
3	MS Piping	Lu mps um	100	09/01/2 025	Mechpur e Industrie s Pvt Ltd	not foun d	6 months from the date of order	32	Quotation found to be in order
4	Pumps	no.	8	08/01/2 025	Macwin Engineers	l week	30-06- 2025	4.08	Quotation found to be in order
5	Cooling Tower	no.	I	30/07/2 4	Himgiri FRP Cooling Towers Private Limited	8-10 week s	30-06- 2025	6.12	Quotation found to be in order
	Sub Total U	tilities						232.85	



Electricals

The quotation received for Electricals is as given below:

Sr .n	Parti cular	U ni	Uni t	Dat	Vendor	Delive		Amount found in	
0	S	t	Qty	e	name	ry	Validity	Quotation	Remark
ı	PCC Panel s			29- 7-24	Microtech Systems	65-75 days	30-06-2025	18.00	Quotation found to be in order
2	Moto rs			01- 01- 2025	Prakash Electric Stores	Ex stock availabl e	6 months from the date of order	2.33	Quotation found to be in order
Sub Total Electricals								20.33	

Supplier's Credential

Profile of suppliers for plant & Machinery, Utilities, Electrical Expenses are as follows:

Vendors Name	Vendors Profile	Value as per the
Venuors IName	Vendors Frome	Quotations given
	Innovus Concept Private Limited was incorporated on	
Innovus Concept	December 17, 2021. The Company specializes in the	INR 479.93 Lakhs
Private Limited	manufacture of domestic appliances. It is based in	IINK 477.73 Lakiis
	Ahmedabad, Gujarat, India.	
	CAS Private Limited, established on January 10, 2012, is a	
	Pune-based company specializing in the distribution of flow	
CAS Private Limited	equipment and spares for various industries. Their product	INR 34.05 Lakhs
	range includes industrial pipe fittings, heat exchangers, and	
	valves.	
	Leistung Engineering founded in 2010, focuses on providing	
	filtration systems and valves for industries such as food,	
Leistung Engineering	pharmaceuticals, beverages, cosmetics, bioscience, and	INR 4.10 Lakhs
	water treatment. The Company is based in Ahmedabad,	
	Gujarat, India.	
	IKA incorporated in 1910, is a global leader in laboratory,	
IKA	pilot plant, and production machines for the pharmaceutical,	INR 31.10 Lakhs
	chemical, food, and cosmetics industries. The Company's	IIAN 31.10 Lakns
	headquarters is located in Staufen, Germany.	



Vendors Name	Vendors Profile	Value as per the
vendors Name	vendors Profile	Quotations given
	Prash Engimach Private Limited founded in 2000, is involved	INR 38.18 Lakhs
D 15	in the manufacturing of pharmaceutical processing	
Prash Engimach	equipment, including vibro sifters, and provides precision	
Private Limited	parts and assembly services. The Company is located in	
	Ahmedabad, Gujarat, India.	
	Weiler Engineering Inc established in 1957, specializes in	
Marilan Francisco	manufacturing equipment for the meat and food processing	
Weiler Engineering	industries, including grinders, mixers, and emulsifiers. The	INR 2149.89 Lakhs
Inc	Company is headquartered in Whitewater, Wisconsin,	
	USA.	
	Shri Balaji Packing Machine was founded in 2018 and	
Shri Balaji Packing	manufactures automatic packaging machines and integrated	INID 147 45 1 11
Machine	packaging solutions. The Company operates out of	INR 147.45 Lakhs
	Ahmedabad, Gujarat, India.	
	Radix incorporated in 2015, offers multifamily data analytics	
Radix	and insights to help inform property management decisions.	INR 36.75 Lakhs
	The Company is based in New York, USA	
	Fabsafe Technologies Pvt. Ltd incorporated on February 8,	INR 55.83 Lakhs
Fabsafe Technologies	2010, specializes in the manufacture of fabricated metal	
Pvt. Ltd	products and metalworking services. The Company is	
	located in Mumbai, Maharashtra, India.	
	Shree Keshar Trading Co. established in 2015, operates as a	
Shree Keshar Trading	nondurable goods merchant wholesaler, providing special	INID 27 / E Labba
Co.	food services. The Company is based in Ahmedabad,	INR 37.65 Lakhs
	Gujarat, India.	
Airman Cuiamat But	Airmax Gujarat Pvt Ltd established in 1987, the core	
Airmax Gujarat Pvt	business is into manufacturing of radio, television, and	INR 525 Lakhs
Ltd	communication equipment and apparatus	
Maakaa la dustria a	Mechpure Industries Pvt Ltd established in 2023, the core	
Mechpure Industries	business is into manufacturing of fabricated metal products,	INR 47.65 Lakhs
Pvt Ltd	except machinery and equipment.	
	Macwin Engineers is a Company based in Maharashtra,	
Maguin Engineers	India. The Company is involved in manufacturing	INR 15.03 Lakhs
Macwin Engineers	metalworking machinery, office furniture, and providing	
	business support services, particularly related to industrial	



Vendors Name	Vendors Profile	Value as per the Quotations given			
	equipment. Macwin Engineers is recognized for its				
	involvement in the industrial sector, offering various				
	machinery and equipment solutions.				
	Himgiri FRP Cooling Towers Private Limited was				
	incorporated on May 1, 2020 based in Mumbai. The				
Himgiri FRP Cooling	Company specializes in the manufacture of FRP (Fiberglass				
Towers Private	Reinforced Plastic) cooling towers, which are essential for INR 39.81 Lakh				
Limited	heat dissipation in various industrial processes. Their				
	products are utilized across sectors such as power				
	generation, chemical processing, and HVAC systems.				
	Microtech Systems established in 1970 in USA, the core				
Missach Contains	business is into IT consulting and outsourcing services,	10.00			
Microtech Systems	including network monitoring, cybersecurity, cloud IT	INR 18.00 Lakhs			
	services, data backup, and IT consulting.				
	Prakash Electric Stores is a longstanding Company				
Prakash Electric	specializing in electric motors and related products.	INR 4.66 Lakhs			
Stores	Established in 1960, they have been authorized dealers of	IINK 4.00 Lakns			
	Crompton Greaves in Gujarat.				
Source : AHL					

Comments on P&M, Utilities, Electrical Expenses						
C	Documents validated from the quotations given 1. Innovus Concept Private Limited 2. CAS Private Limited 3. Leistung Engineering 4. IKA 5. Prash Engimach Private Limited 6.Weiler Engineering Inc 7. Shri Balaji Packing Machine 8. Radix 9. Fabsafe Technologies Pvt Itd 10. Shree Keshar Trading co 11. Airmax Gujarat Pvt Ltd 12. Mechpure Industries Pvt Ltd 13. Macwin Engineers 14. Himgiri FRP Cooling Towers Private Limited					
Document Validated	15. Microtech Systems16. Prakash Electric Stores					
Ouotations Received	The Company has obtained quotations for 100% by value of P&M Cost.					




Quotations-Remarks/ Issues	As per the budgetary quotations shared by the Company the delivery period is 16 weeks for long lead item and thereby the construction period for the Project is taken as 15 months from April 2024.
Comparative Study of Quotation & technology of different machinery suppliers	Based on the review of quotations, D&B-India opine that the vendors selected by Company are reputed and renowned.
Suitability of the Technology	The technology chosen by the Company is well established and suitable for the proposed project.
Adequacy of Plant & Machinery	The proposed machinery is adequate to meet the requirement of the proposed project.
Technical arrangements/ Technical Know How	Inhouse

Contingency

The Contingency for SVP project is not considered separately as the size of SVP project is small as compared to SteriPort Project. Additionally the contingency for SteriPort is considered at 8.41% of hard cost of SteriPort Project and is expected to accommodate any escalation in cost for SVP as well. Further as discussed with Company since the SteriPort project would be executed by July 2025 and SVP project by November 2025, the contingency considered in SteriPort would be consolidated for both projects.


Implementation schedule

Implementation schedule for SVP is as given below.




Source: AHL





Source: AHL



Source: AHL

						Bar Char	t for Pro	ject SVP									
9r. 10.	Equipments	Delivery Period / Duration	Dec-24	Jan-25	Feb-25	Mar-25	Apr-25	May-25	Jun-25	Jul-25	Aug-25	Sep-25	0ct-25	Nov-25	Dec-25	Jan-26	Feb-26
	MS Piping with installation & eraction Quotation Received & comparison Finalization & float the PO	4 months 13 days 5 days												Installation & Commissioning			
13	SS pipings with installation & eraction	3 months												Installation &			
	Quotation Received & comparision Finalization & float the PO	13 days 5 days												Commisioning			



Source: AHL

PO Summary

The Company has shared PO with D&B-India which are as summarised below:

The PO's for Plant & Machinery is as given below:

SR.N		Vendor			Amount (INR		Total (INR
0	Date	name	Description	Nos	Lakhs)	GST@18%	Lakhs)
		ASB	70 DPW V4				
		Internatio	machine		1,015.50	182.79	1,198.29
	3/10/	nal Private		3			
1	2024	Limited	14 Cavity Mold		383.25	68.99	452.24
			PP Bottle ionised				
			air washing,				
	6/6/2		ceiling and cap				
2	024	PBL s.r.l	welding machine	1	9.50	-	9.50
		Praj	Manufacturing				
		Hipurity	vessels with its				
	18/10	systems	process				
3	/2024	limited	accessories	1	268.00	48.24	316.24
	12/12	Machin	Hot water Sprat				
4	/2024	Fabrik	Sterilizer	1	120.00	21.60	141.60
		Total			1,796.25	321.62	2,117.87

Further to the above table, D&B-India notes, PO worth INR 2117.87 Lakhs has been received out of total Plant and Machinery value for SteriPort of INR 4978.38 Lakhs, the total percentage of PO received is 43%.

The PO's for Civil is as given below:

SR.N		Vendor			Amount (INR		Total (INR
0	Date	name	Description	Nos	Lakhs)	GST@18%	Lakhs)
		Hetu					
		Construct					
		ion					
	06/11	Private	SALT-25 Project				
1	/24	Limited	civil work	I	821.00	147.78	968.78
		Total			821.00	147.78	968.78



Further to the above table, D&B-India notes, PO worth INR 968.78 Lakhs has been received out of total Civil value for SteriPort of INR 2173.79 Lakhs, the total percentage of PO received is 45%.



Comment on Capital Cost

D&B-India has considered the installed capacity and capital expenditure done by peers as well as AHL existing operations to benchmark the adequacy of the proposed capex.

Company	Installed Capacity (Crore bottles per annum)	Gross Block (INR Crore)	Specific Capex (INR / bottle)	Product
Aculife Healthcare private Ltd	66.00	301	4.56	LVP SVP
Axa Parenterals Ltd	41.30	316	7.65	LVP SVP
AHL Existing	33.19	224	6.75	LVP SVP
AHL Proposed	16.17	90	5.57	LVP SVP

Further to above table D&B-India notes

- The specific capex values across the benchmark companies indicate that INR 4.50 to INR 7.50 per bottle is a reasonable range for industry players manufacturing Large Volume Parenteral (LVP) and Small-Volume Parenteral (SVP).
- AHL's proposed specific capex aligns closely with this range, demonstrating its financial prudence in
 optimizing capital expenditure relative to output. The expenditure supports maintaining competitive
 efficiency while adhering to industry standards.
- The investment in utilities and machinery ensures sustainable operations while allowing for scalability without incurring excessive costs compared to peers. The capital deployed is likely allocated towards modern machinery and utilities, aligning AHL's production capabilities with advanced manufacturing standards in the LVP and SVP sectors. The current specific capex of INR 5.57 to INR 6.75 per bottle (for capacities of 16.17 crore and 33.19 crore bottles per annum) positions AHL in the middle range of the industry.



Statutory Approvals for Expansion

The status of various permissions and approvals for proposed expansion facility are as summarized below:

Sr. No	Statutory License / Registration / Approvals	Present Status								
	Pre Construction stage									
l.	Temporary Electric Permission	Application done as informed by the company								
2.	Certificate of Incorporation	Application done as informed by the company								
3.	Environment Clearance	Application done as informed by the company								
4.	Consent to Establish	Application done as informed by the company								
5.	NOC from local body / authority	Application done as informed by the company								
	Post Construc	tion stage								
6.	Approval for usage of power	Application done as informed by the company								
7.	Approval for usage of water	Application done as informed by the company								
8.	Fire NOC	Application done as informed by the company								
9.	MGVCL (Madhya Gujarat VIJ Company Limited)	Application done								
10.	FDA (Food and Drug Control Administration)	Application done dated 27-12-2024								

Source: AHL

The Company has informed D&B-India that the application process is ongoing and thereby the copies



Terms relating to use of this report

This Project Cost vetting Report – Amanta Healthcare Limited (hereinafter referred to as this AHL) has been prepared by *Dun & Bradstreet Information Services India Private Limited* (hereinafter referred to as "D&B-India") in respect of expansion project proposed by the Company for manufacturing SteriPort and SPV to set up at Hariyala village, district Kheda, Gujarat (hereinafter referred to as the "Transaction") of M/s. Amanta Healthcare Limited (hereinafter referred to as the "Customer") for the internal use and reference of the Customer's funding entity (hereinafter referred to as the "Funding Entity") subject to what is stated hereinafter and the same forms an integral part of this Report.

The use of this Report or dissemination of contents hereof in part or full, is meant only for the purposes of the Transaction or matters relating thereto as deemed necessary by the Funding Entity, and not by any other party or for any other purpose.

D&B-India follows ethical practices in the discharge of its professional services and amongst others, as part of such ethical practices, it follows the general rules relating to honesty, competence and confidentiality, and attempts to provide the most current, complete, and accurate information as possible within the limitations of available finance, time constraint and other practical difficulties relating thereto and arising as a consequence thereof.

This Report has been prepared keeping in view the scope of work and the methodology as stated in this Report. Sources which form the basis of this Report could be broadly classified into two categories: (i) the facts gathered by D&B-India by way of a visit to the site of the project relating to the Transaction, or the government offices, to the extent possible, having regard to practical constraints, and (ii) documents and information as furnished by the Customer or the Funding Entity. D&B-India has not carried out any independent verification for the accuracy or the truthfulness of such information which is believed to be accurate, updated and complete based on the information as furnished by the Customer, the Funding Entity and partly on its own information as stated hereinabove. Accordingly, the said information is not warranted by D&B-India for its accuracy, completeness, or being up to date, and is subject to further verification.

This Report includes assessment and projections made by D&B-India which are based on the aforesaid sources and the methodology as adopted by D&B-India. A variation in such assessment and projections is possible due to changes in the obtaining facts and circumstances as they existed at the point of time this Report was finalised by D&B-India and the approach or methodology adopted in respect thereof. Differences between projected and actual results are possible as events and circumstances, as anticipated or contemplated, may or may not occur and such differences may be material in nature. Under the circumstances, no assurance can be provided or implied that these projections will actually materialize.

Therefore, such assessment and projections made, and views based thereon included in this Report should not be treated as the sole decisive factor for any decision to be taken by the Funding Entity relating to the



Transaction, and the Funding Entity has to draw its own conclusions on making independent enquiries and verifications and D&B-India cannot be held liable for any financial loss incurred by anyone based on this Report.

No representation is made by D&B-India that the information contained in this Report is exhaustive or includes all such material information which may have a bearing on the future performance of the Customer. In case the Funding Entity needs any such additional information, documents, or analysis, which is not within the scope of work as included in this Report, D&B-India may, on the request of the Funding Entity, consider providing the same, subject to such additional payment for the purpose as may be mutually agreed upon between D&B-India and the Funding Entity.

D&B-India or its associates in any capacity; viz.; directors, employees, advisers, or other, do not make any further express or implied representation or warranty, or assume any responsibility or liability in respect thereof or arising in connection with or as a consequence of, any decision made or action taken, by the Funding Entity or any other party, unless it could be directly attributed to D&B-India or associates for their act or omission.

The Report should be read as a whole so as to avoid any divergence with respect to the inferences on account of a partial reading of this Report where such inferences may be based on the entirety of this Report. Further, notwithstanding anything to the contrary, liability, if any, and the amount of claim by the Funding Entity in relation thereto against D&B-India or its associates for any inaccuracies in this Report or any cause whatsoever, and regardless of the form of the action in relation to this Report, will at all times be limited to the amount paid by the Customer to D&B-India for this Report.



D&B Solutions

Business Advisory & Consulting

Sales & Marketing Solutions

Learning & Economic Insight Group

Credibility & Business Insight Group

www.dnb.com

Dun & Bradstreet Information Services India Private Limited
7th Floor, Godrej, G-Block, Bandra Kurla Complex, Bandra East, Mumbai Suburban, Maharashtra, 400051.
Tel: +91 22 2857 4190/ 92 / 94, 6676 5555 Fax:+91 22 2857 2060